

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242857

Address: 1420 SW WINTHROP TER, LEES SUMMIT, MO 64081
1418 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Thursday, November 07, 2024

Corrective Action Required:

1 Misc

1418

- Nail off studs at exterior corners of bedroom 2
- Strap top plate, top plate not tied together at entry to garage return wall
-

1420

- anchor bolt at garage portal frame to be in middle third of sill plate
- Strap top plate, top plate not tied together at entry to garage return wall
- Nail triple studs pack together at refrigerator under double LVL

Comments: