

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20226053
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Friday, November 08, 2024

Informational:

1 Misc

10-28-24 BR Contractor excavated existing storm box on SE Hamblen Rd. to lower storm cover. Also contractor excavated for new storm box location with installing rebar for storm box floor.

10-31-24 BR Contractor poured storm box walls and invert on new storm box.

11-5-24 BR Contractor installed storm box lid on new storm box structure. The existing storm box was cut down to street level and existing 15" RCP pipe is being excavated.

11-6-24 BR Contractor poured inverts on 1st storm junction box and installed 25' of 15" RCP pipe coming out of storm box.

11-7-24 BR Contractor installed 25' of 15" RCP pipe to 2nd storm junction box with box structure installed.

11-8-24 BR Contractor formed walls & lids on both storm junction boxes with #5 rebar. Ready for concrete.

Comments:

