

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20226053  
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Thursday, October 31, 2024

Informational:

1 Misc

10-28-24 BR Contractor excavated existing storm box on SE Hamblen Rd. to lower storm cover. Also contractor excavated for new storm box location with installing rebar for storm box floor.

10-31-24 BR Contractor poured storm box walls and invert on new storm box.

11-5-24 BR Contractor installed storm box lid on new storm box structure. The existing storm box was cut down to street level and existing 15" RCP pipe is being excavated.

**Comments:**