

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243211
Address: 1542 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Tuesday, November 12, 2024

Corrective Action Required:

1	Misc	10-25-24 Dustin A, Some of the SW is formed and is to city specs and compacted, Slopes are in compliance at this time. Section left of approach will not be poured due to ADA ramp needing replaced due to it being broke and missing section. I talked with Forrest and explained what needed to be done. Approve to pour the sections we talked about
		11-1-24 Dustin A, Sw's are formed and compacted slopes are in compliance. Approved to pour
		11-12-24 Dustin A, Sw is poured and slopes are in compliance. Pass

Comments: