

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242193
Address: 2123 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Tuesday, November 12, 2024

Corrective Action Required:

1	Misc	10-28-24 Dustin A, sw has standing water , cannot pour till it has been dried out, must recall. FAILED
		10-29-24 Dustin A, water is removed , Approved to pour
		11-12-24 Dustin A, SW has been poured to city specs and slopes are in compliance. Passed

Comments: