## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20243237

Address: 3812 SW RAVENGATE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Kyle Beard Failed Tuesday, November

Residential 12, 2024

Corrective Action Required:

1 Miscellaneous 3812 SW Ravengate. All rough (5)

Correction

Garage anchor bolts need to be in the middle 1/3 of sole plate

Garage jack stud at overhead garage door header needs a electrical nail guard

S/W corner

Garage jack studs at N/W corner are over cut at electrical

Garage walls are missing 2 2x6 and 3 2x4 king studs

Garage LIB is not installed to length

Electrical nail guard is needed in powder bathroom south wall

Fire block top of chase upstairs above HVAC (new fire blocking must be 3/4 of

an inch or more)

Provide blocking for snow flashing at gable ends

Joist hangers are not installed in the basement above the stairs for 2x10 floor

(straighten out bent over nails at installed joist hanger)

Basement wall at the stairs, needs to be vertically fire blocked at 10 feet on

center

No access provided. Concrete was poured and still wet

## **Comments:**