

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Khanh Nguyen	Ready for Temp CO	Thursday, November 14, 2024

Corrective Action Required:

1	Misc	-Approval required from: Fire, Planning, FEI -Provide compliance with NEC 110.16(B) -Provide gfi protection for receptacles located within 6 ft of nourishment area sink -Provide a clear floor space with minimum 30" width at urinal. Min. distance from centerline of urinal to wall shall be 15". Have architect address. -All receptacles less than 5.5 ft from floor located in business offices and corridors of medical facility are required to be tamper-resistant receptacles. NEC 496.12 (5) -Provide verification of 1-hr fire rating of the roof access rm wall -Secure rooftop unit LFNC raceways per code
---	------	---

Comments: