

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Failed	Wednesday, October 23, 2024

Informational:

1 Misc

9-9-24 BR Contractor took out one panel of sidewalk to connect water service to water main.

10-23-24 BR Contractor has formed up for sidewalk section on west side of parking lot without any aggregate being placed not ready for concrete.

10-25-24 BR Contractor added aggregate with compaction to formed up sidewalk section on west side of parking lot ready for concrete.

Comments: