

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20230994  
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Bobby Richest	Partial	Tuesday, October 15, 2024

Corrective Action Required:

1	Misc	10-7-24 BR Contractor start forming for curbs on north side of parking lot. Contractor need to add aggregate and be compacted before ready to pour concrete.
		10-8-24 BR Contractor installed aggregate and compacted on north side of parking lot. Ready for concrete.
		10-10-24 BR Contractor start forming for curbs on west side of parking lot and aggregate and compacted ready for concrete.
		10-11-24 BR Contractor poured concrete curbs on west side and south side of parking lot.
		10-14-24 BR Contractor start forming for curbs on south side of parking lot to 2nd entrance and aggregate and compacted ready for concrete.
		11-12-24 BR Contractor recompact aggregate and concrete was poured on south side of parking lot 2nd entrance.

**Comments:**