

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Bobby Richest	Partial	Thursday, November 14, 2024

Informational:

1 Misc

11-8-24 BR Contractor formed up and aggregate is placed and compacted with rebar on south side of building ready for concrete.

11-14-24 BR Contractor poured concrete sidewalk on south side & north side of building entrances, and dock area.

**Comments:**