

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Bobby Richest	Partial	Friday, August 23, 2024

Informational:

1 Misc

11-20-23 Dustin A, No work being done this morning due to rain, Dropping storm boxes off

8-23-24 NS Site visited and crews are working on installing storm boxes for 106 and 107

10-29-24 BR Spoke with developer on the items that need to be done before they can start pouring foundation slabs on Reunion section of project. The items are complete and passing sanitary connection and tests with passing water testing of all water main.

Comments: