

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242915  
Address: 1800 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Friday, November 15, 2024

Informational:

1 Misc

11-8-24 DP. SW was formed, aggregate compacted, cross slopes were in compliance but conditions can change. Approved to pour.

11-1524 Dustin A, Cannot do final inspection due to debris on sw and forms still on

**Comments:**