

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243302
Address: 1808 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Friday, November 15, 2024

Informational:

1 Misc

11-8-24 DP. SW was formed, aggregate compacted, cross slopes in compliance but conditions can change. Approved to pour.

11-15-24 Dustin A, Cannot inspect due to forms and debris on sw. Left side will need another pre pour inspection before they pour. Talked with Doug this morning and let him know

Comments: