

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20240570  
Address: 2751 SW HEARTLAND RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Friday, November 15, 2024

Informational:

1 Misc

8-28-24 DP. SW on south side of DW is formed, aggregate compacted and cross slopes are in compliance. Approved to pour. They are not going to pour the north half until they are done with concrete in the back yard.

9-3-2024 Dustin A, Sw on south side passes. North side will need a pre pour inspection before they pour

11-15-24 Dustin A, Was called in but nobody on site. Talked with super and their gonna recall next week

**Comments:**