

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240570
Address: 2751 SW HEARTLAND RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Tuesday, November 19, 2024

Informational:

1 Misc

8-28-24 DP. SW on south side of DW is formed, aggregate compacted and cross slopes are in compliance. Approved to pour. They are not going to pour the north half until they are done with concrete in the back yard.

9-3-2024 Dustin A, Sw on south side passes. North side will need a pre pour inspection before they pour

11-15-24 Dustin A, Was called in but nobody on site. Talked with super and their gonna recall next week

11-19-24 Dustin A, remainder of sw has been formed and compacted. Slopes are in compliance. Reminded contractor to use expansion joints and white cure. Approved to pour

Comments: