

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244472  
Address: 3900 SW FLINTROCK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Failed	Wednesday, November 20, 2024

Corrective Action Required:

1	Miscellaneous Correction	Builder asked for garage PFH inspection only  -Exterior sheathing hold down straps are not installed and nailed off -Interior hold down straps were either covered or not installed -Interior PFH anchor bolts were not fully installed  Repair or replace damaged silt fence for proper erosion control before scheduling any more inspection (address erosion control inspection)
---	-----------------------------	--

**Comments:**