

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242381
Address: 2213 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Wednesday, November 20, 2024

Corrective Action Required:

1	Misc	11-19-24 Dustin A, Sw formed and compacted. Slopes are in compliance. There is areas in sw where gravel is to deficient. Will need to be dug deeper. Will need another pre pour inspection.
---	------	---

11/20/24 JMJ (Passed Per Inspection)

Contractor correct the issue of deficient gravel and was approved for pour. I advised the contractor to call me when were going to pour, canceled because windy weather conditions.

Comments: