

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242080

Address: 3725 SW KNOXVILLE CT, LEES SUMMIT, MO 64082
3723 SW KNOXVILLE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Passed	Wednesday, November 20, 2024

Informational:

1 Misc

9-20-24 Dustin A, Sw is formed and compacted and slopes are in compliance.
Approved to pour .

9-25-24 Dustin A, SW is poured. Slopes are in compliance. There is a trip hazard on the south side where it attaches to a existing that will need to be fixed as well as the sw is seperating .

11-20-24 Dustin A, corrected
passed

Comments: