



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20115441, Building Permit - Commercial
Address: 910 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|-----------|------------------------------|
| Gas Piping Inspection - Commercial | John Borns | Not Ready | Wednesday, November 02, 2011 |

Corrective Action Required

| | | |
|---|------|--|
| 1 | MISC | INSTALLATION OF SUPPORTS OF ROOFTOP PIPING IN PROGRESS; MAINTAIN MAX 10' SPACING |
|---|------|--|

Corrective Action Required

| | | |
|---|------|--|
| 2 | MISC | EXPOSED GAS PIPING TO BE PAINTED BEFORE FINAL INSPECTION |
|---|------|--|

| | | | |
|--|------------|--------|------------------------------|
| Gas Service Inspection - Commercial | John Borns | Passed | Wednesday, November 02, 2011 |
|--|------------|--------|------------------------------|

| | | | |
|---------------------------|------------|--------|------------------------------|
| In-wall Inspection | John Borns | Passed | Wednesday, November 02, 2011 |
|---------------------------|------------|--------|------------------------------|

Comments: WALL FRAMING AND IN-WALL SYSTEMS OK TO COVER WHEN READY. RELEASE GAS SERVICE.