

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Partial	Thursday, November 21, 2024

Informational:

1 Misc

10-21-24 BR Contractor poured concrete curbs on SE Cape Dr., SE , SE Ranchland St., Falling Star Dr., SE Sweet Root Dr., SE Rising Sun Dr.

10-28-24 BR Contractor have to correct several storm boxes before pouring more concrete do to storm boxes are to high and need to be cut down to meet curb level.

11-20-24 BR Contractor formed up curbs on SE Cape Dr. entrance with aggregate and compacted. Ready for concrete.

11-21-24 BR Contractor poured cubs on SE Cape Dr. entrance with 4k KCM MB mix.

Comments: