

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                       | Inspector:    | Outcome: | Date:                           |
|-----------------------------------|---------------|----------|---------------------------------|
| <b>Pavement-Curb Construction</b> | Bobby Richest | Partial  | Wednesday,<br>November 20, 2024 |

Informational:

1 Misc

10-21-24 BR Contractor poured concrete curbs on SE Cape Dr., SE , SE Ranchland St., Falling Star Dr., SE Sweet Root Dr., SE Rising Sun Dr.

10-28-24 BR Contractor have to correct several storm boxes before pouring more concrete do to storm boxes are to high and need to be cut down to meet curb level.

11-20-24 BR Contractor formed up curbs on SE Cape Dr. entrance with aggregate and compacted. Ready for concrete.

11-21-24 BR Contractor poured cubs on SE Cape Dr. entrance with 4k KCM MB mix.

**Comments:**