

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241515
Address: 1605 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Friday, November 22, 2024

Informational:
1 Misc 9-20-24 Dustin A, SW is formed and compacted. Slopes are in compliance.
Approved to pour
9-25-24 Dustin A, SW is poured to city specs and slopes are in compliance.
11-22-24 Dustin A, SW that was pre-poured due to sewer replacement still has forms on it. Missing an expansion joint. West side of the approach there is a crack and missing expansion. Failed

Comments: