

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245990
Address: 11901 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Friday, November 22, 2024

Corrective Action Required:

1	Misc	-Install bonding bushing to bond the metal nipple between meter and service disconnect with #8 CU bonding conductor -Shall bond the service disconnect enclosure -Ground service disconnect to the grounding electrode. Expose the connection to the grounding electrode
---	------	--

Comments: