

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768  
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Friday, November 22, 2024

Corrective Action Required:

1	STAIR TOWER 1	Stair tower 1 in Building F: -Shear wall nailing pattern behind stringers at floors 1-3 *OK for first layer all floors inside of stairwell -1st layer all floors
---	---------------	---

Corrective Action Required:

2	STAIR TOWER 2	-Stair tower 2 in building G -Shear wall nailing pattern behind stringers at floors 1-2 -Framing approved at all floors
---	---------------	---

Corrective Action Required:

3	STAIR TOWER 3	-Stair tower 3 in building J -Shear wall nailing pattern behind stringers floors 1-3
---	---------------	---

Corrective Action Required:

4	FIRST FLOOR	Building F Complete except as noted: 157-NOT READY 389-Walls only ok-complete meps at ceiling and seal dead space
---	-------------	--

Building G:  
-Behind tubs and showers for pre rock

Building H:

-patios ok to cover

Building J:

-Balconies ok to cover

-Behind tubs and showers ok to cover

Corrective Action Required:

5 SECOND FLOOR

Building F:

Complete except as noted:

-Units and corridor complete

Building G:

-Behind tubs and showers for pre rock

Building H:

-patios ok to cover

Building J:

-Balconies ok to cover

-Behind tubs and showers ok to cover

Corrective Action Required:

6 THIRD FLOOR

\*Building F

-Units and corridor approved

Building G:

-Behind tubs and showers for pre rock

-Complete HVAC at firewall

323-Missing hanger nails at beam

324-Seal dead space, strap top plates at column, fireblock mechanical, correct hanger at beam

328-Complete electrical at bath fan

329-Secure SER by panel, install truss bracing

Building H:

-patios ok to cover

Building J:

-Balconies ok to cover

-Behind tubs and showers ok to cover

Corrective Action Required:

7 FOURTH FLOOR

\*Building F

-Units and corridor approved

\*Building G:

Units and corridor complete

Building H:

-South side patios ok to cover

-Behind tubs and showers ok

-Patios ok to cover

Building J:

-Balconies ok to cover

-Behind tubs and showers ok to cover

Corrective Action Required:

8 ELEVATOR 1

Interior framing ok all floors

Corrective Action Required:

9 ELEVATOR 2

Elevator in G:

Framing approved

**Comments:**