

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242079
Address: 1604 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Tuesday, November 26, 2024

Corrective Action Required:

2	Miscellaneous Correction	install LGT2 at girder R1 -missing truss hangers per plans. Plans do not specify certain hangers identified in key -provide hold down device at stair landing (tighten down bolt to newly installed hanger) -anchor bolts to be tight throughout (remove insulation for inspection) -provide 3 studs at exterior wall corners in basement(remove insulation for inspection)
---	--------------------------	--

- Plans are not on site at time of inspection to verify corrections
- Expose all areas that are to be re inspected
- Gas still needs to pass

Not ready for inspection

Comments: