

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242565
Address: 1612 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Tuesday, November 26, 2024

Corrective Action Required:

2	Miscellaneous Correction	anchor bolts to be in the middle 1/3 of sill plate and tight **At east garage PFH wall, anchor shall be located in middle 1/3 of sill plate (only one anchor bolt was exposed) -rear basement wall NE not framed to CSPF specifications (strap along west side of header is not fully fastened) - Tie basement NE corner together from the 3 inch gap -address over bored floor joist under bath 2 (plans are not on site to verify bathroom 2) **Electrician please properly redo the grounding to rebar
---	--------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: