

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242155  
Address: 1632 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Tuesday, November 26, 2024

Informational:

1	Misc	11-8-24 DP. SW was formed, aggregate compacted, cross slopes in compliance but conditions can change. Approved to pour.
		11-19-24 Dustin A, panels have been removed that had no expansion joints. Approved to repour
		11-26-24 Dustin A, passed

**Comments:**