

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244953
Address: 1909 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Tuesday, November 26, 2024

Corrective Action Required:

2	Miscellaneous Correction	Install roof boot for plumbing in bathroom 2, primary bathroom and laundry room Provide information on black tie down screws used in the garage Place garage anchor bolts in the middle 1/3 of bottom plate 2 stud pack is not installed for GT in garage along east wall Steel Ibeam in basement along the west wall does not bear on 3 inches of concrete in the pocket 2x10 in the basement above electrical panel has holes drilled within 2 inches of it's edge for electrical lines Ibeam in basement does not bear 3 inches in the concrete pocket at the NW corner together Gas lines are not installed at the time of all rough inspection
---	--------------------------	--

Comments: