CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768 Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Commercial		Robb Popp	Partial	Tuesday, November 26, 2024
Corrective Action Required: 1 STAIR TOWER 1		Stair tower 1 in Building F: -Shear wall nailng pattern behind stringers at floors 1-3 *OK for first layer all floors inside of stairwell -1st layer all floors		
Corrective Action Required:				
2	STAIR TOWER 2	-Stair tower 2 in building -Shear wall nailing patter -Framing approved at all f	n behind stringers at floors	1-2
Corrective Action Required:		0.11		
3	STAIR TOWER 3	-Stair tower 3 in building . -Shear wall nailing patter	J n behind stringers floors 1-	3
Correctiv	e Action Required:		Ū	
4 FIRST FLOOR		Building F Complete except as noted: 157-NOT READY 389-Walls only ok-complete meps at ceiling and seal dead space		
		Building G: -Behind tubs and showers	s for pre rock	
		Building H:		

Corrective Action Required: 5 SECOND FLOOR	 -patios ok to cover -Behind tubs and showers ok to cover Building J: -Balconies ok to cover -Behind tubs and showers ok to cover Building F: Complete except as noted: -Units and corridor complete Building G: -Behind tubs and showers for pre rock
Corrective Action Required: 6 THIRD FLOOR	Building H: -patios ok to cover -Behind tubs and showers ok to cover Building J: -Balconies ok to cover -Behind tubs and showers ok to cover *Building F -Units and corridor approved Building G: -Behind tubs and showers for pre rock -Complete HVAC at firewall 323-Missing hanger nails at beam 324-Seal dead space
Corrective Action Required: 7 FOURTH FLOOR	Building H: -patios ok to cover -Behind tubs and showers ok to cover Building J: -Balconies ok to cover -Behind tubs and showers ok to cover *Building F -Units and corridor approved *Building G: Units and corridor complete Building H: -South side patios ok to cover -Behind tubs and showers ok -Patios ok to cover

		Building J:
		-Balconies ok to cover
		-Behind tubs and showers ok to cover
Corrective Action Required:		
8	ELEVATOR 1	Interior framing ok all floors
Corrective	e Action Required:	
9	ELEVATOR 2	Elevator in G:
		Framing approved

Comments: