

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20231351  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Bobby Richest	Partial	Wednesday, November 27, 2024

Informational:

1 Misc

11/26/24 Tuesday JMJ (Selby Excavating)

B2 to B1, B1 to A3, A3 to A4, A4 to C1, & C1 to C2 passed air test.

11/27/24 Wednesday JMJ (Selby Excavating)

A10 to A9, A9 to A8, A8 to A7, passed air test.

Contractor stopped testing due to rainy weather.

**Comments:**