

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231351
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Partial	Wednesday, November 27, 2024

Informational:	
1 Misc	11/27/24 Wednesday JMJ (Secon Paving) Contractor installed approximately 2,500 feet of curb on the project on 11/26/24 Tuesday. Cure was spray on curbs. Contractor came back on Wednesday and covered newly installed curbs with tarps due to inclement weather condition.

Comments: