

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Fire Line Construction Inspection</b>	Bobby Richest	Passed	Monday, December 02, 2024

Informational:

1	Misc	6-14-24 BR Contractor (Bair Excavation) installed 50' of 6" PVC pipe to 1st fire hydrant on east side of building.
		6-17-24 BR Contractor (Bair Excavation) installed 30' of 6" PVC pipe from 2nd fire hydrant heading to 3rd fire hydrant on west side of building.
		6-21-24 BR Contractor (Bair Excavation) ran fire line stack into building fire room.
		7-16-24 BR Contractor (Bair Excavation) had to move fire hydrant 1 10' to the south do to relocation of light pole to close to fire hydrant previous location.
		7-17-24 BR Contractor (Bair Excavation) poured backing blocks on 22.5 bend and back of fire hydrant. Water was resorted with no leaks

**Comments:**