

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Partial	Tuesday, November 19, 2024

Informational:

1 Misc

11-8-24 BR Contractor formed up and aggregate is placed and compacted with rebar on south side of building ready for concrete.

11-14-24 BR Contractor poured concrete sidewalk on south side & north side of building entrances, and dock area.

11-19-24 BR Contractor formed up middle section by 3rd island and compacted aggregate is placed on north side of parking lot ready for concrete.

12-2-24 BR Contractor poured sidewalk on north side and south side of parking lot. As well on south side of building.

Comments: