

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242729
Address: 3917 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Monday, December 02, 2024

Informational:

1	Misc	11-22-24 Dustin A, SW is formed and compacted . Gravel was less then 4 inch but contractor corrected while i was there. Approved to pour. Slopes are in compliance 12-2-24 Dustin A, SW is poured, one panel is out of compliance near storm box, white cure is applied poorly. forms still on. Fail
---	------	---

Comments: