

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243685
Address: 3111 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|----------------|----------|---------------------------|
| Driveway Inspection | Dustin Agcopra | Passed | Monday, December 02, 2024 |

Corrective Action Required:

| | | |
|---|------|--|
| 1 | Misc | 11-22-24 Dustin A, DW is formed, Aggregate was less than an inch in spots, Standing water in corner. Not compacted. Failed 11-22-24 Dustin A, Contractor dug it out, no compacter on site, Must recall. Fail 11-22-24 Dustin A, DW has been corrected. Approved to pour 12-2-24 Dustin A, DW is poured to city spec, Passed |
|---|------|--|

Comments: