

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Devon Perry	Partial	Monday, December 02, 2024

Informational:

1	Misc	7-2-24 DP. Crew was onsite today laying geogrid and rolling in rock for subgrade. 7-8-24 DP. Crew is still working on rolling in rock. Expecting a proof roll soon. 7-18-24 DP. Crew proof rolled the east side of the building for asphalt.  7-30-24 DP. Rieke is onsite installing Geogrid and AB3 on the final portion of parking lot.  8-21-24 DP. Joe with Rieke was onsite and fine grading for asphalt.
---	------	--

Comments: