

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231351
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	Bobby Richest	Partial	Wednesday, November 27, 2024

Informational:

1 Misc

11/26/24 Tuesday JMJ (Selby Excavating)

B2 to B1, B1 to A3, A3 to A4, A4 to C1, & C1 to C2 passed air test.

11/27/24 Wednesday JMJ (Selby Excavating)

A10 to A9, A9 to A8, A8 to A7, passed air test.

Contractor stopped testing due to rainy weather.

12-2-24 BR Contractor preformed air test on MH A-7 to MH A-6, MH A-6 to MH A-5, MH A-5 to MH A-4. Pas

Comments: