

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20231351  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:    | Outcome: | Date:                      |
|-----------------------------------------------|---------------|----------|----------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Bobby Richest | Partial  | Tuesday, November 12, 2024 |

Informational:

|   |      |                                                                                                                                                  |
|---|------|--------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 6-14-24 BR Contractor (Selby Excavation) installed MH A-5 structure and 35' of 8" PVC pipe heading to MH A-6.                                    |
|   |      | 6-17-24 BR Contractor ( Selby Excavation) installed 190' of 8" PVC pipe to MH A-6. MH A-6 structure is installed along with 60' of service wyes. |
|   |      | 6-18-24 BR Contractor (Selby Excavation) installed 210' of 8" PVC pipe from MH A-6. MH A-7 structure is installed plus 25' of service wyes.      |
|   |      | 6-19-24 BR Contractor (Selby Excavation) installed 120' of 8" PVC pipe from MH A-7 heading to MH A-8 plus 50' of service wyes.                   |
|   |      | 6-20-24 BR Contractor (Selby Excavation) installed 110' of 8" PVC pipe heading to MH A-8.                                                        |
|   |      | 6-24-24 BR Contractor (Selby Excavation) installed 180' of 8" PVC pipe to MH A-8. MH A-8 structure is installed.                                 |
|   |      | 7-10-24 BR Contractor (Selby Excavation) installed 250' of 8" PVC pipe from MH A-8 heading to MH A-9.                                            |

7-11-24 BR Contractor (Selby Excavation) installed 215' of 8" PVC pipe from MH A-9 to MH A-10. MH A-10 structure is installed.

7-12-24 BR Contractor (Selby Excavation) installed 110' of service wyes between MH A-10 & MH A-8.

7-15-24 BR Contractor (Selby Excavation) installed 100' of service wyes between MH A-8 & MHA-7.

7-17-24 BR Contractor (Selby Excavation) installed 55' of service wyes between MH A-8 & MH A-7.

8-22-24 BR Contractor (Selby Excavation) installed MH 65-162 on existing sanitary main for A-line.

8-27-24 BR Contractor (Selby Excavation) installed 150' of 12" PVC pipe from MH 65-162 to MH A-1 with structure installed.

8-29-24 BR Contractor (Selby Excavation) installed 100' of 12" PVC pipe from MH A-1 heading to MH A-2.

9-10-24 BR Contractor (Selby Excavation) installed 110' f 12" PVC pipe from MH A-1 to MH A-2.

9-12-24 BR Contractor (Selby Excavation) installed 40' of 12" PVC pipe heading to MH A-2.

9-16-24 BR Contractor (Selby Excavation) installed 150' of 12" PVC pipe to MH A-2 with structure installed.

9-18-24 BR Contractor (Selby Excavation) installed 170' of 12" DIP pipe from MH A-2 heading to MH A-3.

9-25-24 BR Contractor (Selby Excavation) installed 200' of 12" DIP pipe under creek to MH A-3.

9-26-24 BR Contractor (Selby Excavation) installed concrete encasement on 12" DIP pipe that under creek bed.

10-1-24 BR Contractor (Selby Excavation) installed 300' of 12" PVC pipe from MH A-3 heading to MH A-4 with MH A-3 structure installed.

10-4-24 BR Contractor (Selby Excavation) installed 250' of 12" PVC pipe from MH A-3 before coming into rock heading to MH A-4.

10-9-24 BR Contractor (Selby Excavation) had to replace 25' of 8" PVC pipe from MH A-9 to MH-10 do to collapse pipe when doing mandrel test.

10-15-24 BR Contractor (Selby Excavation) installed 110' of 12" PVC pipe to and from MH A-4 with MH A-4 structure installed.

10-29-24 BR Contractor (Selby Excavation) had to excavate MH A-8 do to flow line was installed in wrong direction and turn MH A-8 in the right direction.

11-7-24 BR Contractor (Selby Excavation) installed 225' of 12" PVC pipe from MH A-4 to MH A-6. MH A-5 structure is installed with 125' from connecting to MH A-6.

11-12-24 BR Contractor (Selby Excavation) installed connected 12" PVC pipe to MH A-6. Now sanitary sewer is on 30 days settlement.

**Comments:**