

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232901
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Thursday, October 03, 2024

Informational:

1 Misc

9-18-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 0+00 - Sta. 2+00.

9-19-24 BR Contractor (Selby Excavation) installed 270' of 8" water main on line F from Sta. 2+00 - Sta. 5+00.

9-23-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 5+00 - Sta. 7+00.

9-24-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line F from Sta. 7+00 - Sta. 11+00.

9-25-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line F from Sta. 11+00 - Sta. 14+30.

10-2-24 BR Contractor (Selby Excavation) installed 500' of 8" water main on line B from Sta. 0+00 - Sta. 5+00. From Sta. 0+00 - Sta. 2+00 contractor didn't install any bends do to water main is in line with gps coordinates.

10-3-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line B from Sta. 5+00 - Sta. 7+50.

12-3-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line A to connect to existing 12" water on SE Wood Lane at STA. 3+00 to STA. 0+00 with fire hydrant assembly installed.

Comments: