

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1	Misc	10-18-24 BR Contractor is framing for curb on west side of parking lot with aggregate placed and compacted.
		10-21-24 BR Contractor poured concrete curbs on west side of parking lot.
		10-22-24 BR Contractor is framing for curb on south side of parking lot with aggregate placed and compacted.
		10-23-24 BR Contractor poured concrete on south side of parking lot.
		10-24-24 BR Contractor is framing for curb on north side of parking lot with aggregate placed and compacted ready for concrete.
		10-28-24 BR Contractor poured concrete on middle curbs on parking lot and islands.
		10-29-24 BR Contractor framed for curbs on west side of parking lot to retaining wall with aggregate placed and compacted ready for concrete.

Comments:

