

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Bobby Richest	Partial	Thursday, November 14, 2024

Informational:

1	Misc	11-4-24 BR Contractor (Wil-Pav) poured 5" of asphalt base type 1 asphalt on east side parking lot.
		11-7-24 BR Contractor (Wil-Pav) poured 5" of asphalt base type 1 on south side and west side of parking lot.
		11-12-24 BR Contractor (Wil-Pav) poured 2" of asphalt surface type 3 on entire parking lot. Ready for striping.
		11-14-24 BR Contractor (Wil-Pav) poured 2" of asphalt surface type 3 on entrance parking lot lane to existing parking lot on existing building.
		12-3-24 BR Contractor strip entire parking lot.

Comments: