

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:    | Outcome: | Date:                           |
|-------------------------|---------------|----------|---------------------------------|
| <b>Pavement-Surface</b> | Bobby Richest | Partial  | Wednesday,<br>December 04, 2024 |

Informational:

|   |      |                                                                                                                                                 |
|---|------|-------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 11-4-24 BR Contractor (Wil-Pav) poured 5" of asphalt base type 1 asphalt on east side parking lot.                                              |
|   |      | 11-7-24 BR Contractor (Wil-Pav) poured 5" of asphalt base type 1 on south side and west side of parking lot.                                    |
|   |      | 11-12-24 BR Contractor (Wil-Pav) poured 2" of asphalt surface type 3 on entire parking lot. Ready for striping.                                 |
|   |      | 11-14-24 BR Contractor (Wil-Pav) poured 2" of asphalt surface type 3 on entrance parking lot lane to existing parking lot on existing building. |
|   |      | 12-3-24 BR Contractor strip entire parking lot.                                                                                                 |

**Comments:**