

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222088
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1 Misc

10-25-24 BR Contractor poured concrete curbs on SE Vantage Point Dr., SE Windbreak Dr.

10-28-24 BR Contractor have to correct several storm boxes before pouring more concrete do to storm boxes are to high and need to be cut down to meet curb level.

12-3-24 BR All curb and gutters installed.

Comments: