

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222088
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed 110' of 8" PVC pipe heading to MH K-4.
		8-1-24 BR Contractor (ESS) installed 150' of 8" PVC pipe to MH K-4 with MH K-4 structure installed.
		8-5-24 BR Contractor (ESS) installed 300' of 8" PVC pipe from MH K-4 to MH K-5 with MH K-5 structure installed.

Comments: