

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222088
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1 Misc

9-30-24 BR Contractor (ESS) installed 300' of 8" water main line 8 from Sta. 1+50 - Sta. 4+26

10-1-24 BR Contractor (ESS) installed 300 of 8" water main on line 8 to connection to existing water main with sleeve installed at Sta. 0+05. Fire hydrant assembly is installed at Sta. 1+25. 8x8 tee is installed to connect to water line 12 to water line 8.

10-3-24 BR Contractor (ESS) installed 500' of 8" water main from Sta. 9+00 - Sta. 5+40 on water line 12 and installed temp fire hydrant. Also contractor installed water main on line 10 to fire hydrant assembly.

10-4-24 BR Contractor (ESS) installed 300' of 8" water main from Sta. 10+00 - Sta. 12+32 and install fire hydrant at end of water main. Backing blocks was poured on all tee's and fire hydrant assembly.

Comments: