

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20216450
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1 Misc

4-16-24 BR Contractor installed MH B-4.

4-17-24 BR Contractor installed 200' of 10" PVC to MH B-4.

4-22-24 BR Contractor installed 100' of 8" PVC from MH B-4.

4-23-24 BR Contractor installed 100' of 8" PVC to MH J-1 and installed MH J-1 structure

5-15-24 JMJ The Seth crew (ESS) installed MH C-1 and installed approximately 65' of 8" PVC

Matt crew were installing 10" PVC from MH A-5 approximately 100'.

Contractor plan to pour invert for at least three manholes. Contractor were in a heavy amount of rock.

5-20-24 BR Contractor installed 80' of 10" PVC from MH B-4.

5-21-24 BR Contractor installed 30' of 10" PVC pipe to MH B-5. MH B-5 structure is installed. Contractor were in a heavy amount of rock.

5-27-24 BR Contractor (ESS) installed 150' of 10" PVC pipe to MH B-6. MH B-6

structure is installed.

5-29-24 BR Contractor (ESS) installed 150' of 8" PVC pipe to MH K-1.

5-30-24 BR Contractor (ESS) installed MH K-1 structure and 2 service wyes.

6-3-24 BR Contractor (ESS) installed 150' of 8" PVC pipe from MH K-1 and 110' of service wyes.

6-4-24 BR Contractor (ESS) installed 200' of 8" PVC pipe to MH K-2 and 55' of service wyes.

6-5-24 BR Contractor (ESS) installed MH K-2 structure and 100' of service wyes.

7-22-24 BR Contractor (ESS) installed 200' of 8" PVC pipe from MH B-6 to MH B-7 with MH B-7 structure installed.

7-24-24 DA Contractor (ESS) installed 300' of 8" PVC pipe from MH B-7 to MH B-8 with MH B-8 structure installed.

7-25-24 BR Contractor (ESS) installed 330' of 8" PVC pipe from MH B-8 to MH B-9 with MH B-9 structure installed.

2nd crew installed 170' of 8" PVC pipe from MH B-9 to MH L-1 with structure MH L-1 installed.

Comments: