

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240452
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1	Misc	9-27-24 BR Contractor (ESS) excavated the curb on SE Bailey Rd for new turn lane.
		10-1-24 BR Contractor (ESS) excavated more curb on SE Bailey RD for new turn lane.
		11-21-24 BR Contractor (ESS) framed up curbs on SE Bailey Rd with aggregate compacted and at divider on Bailey PKWY.
		11-22-24 BR Contractor poured 4k KCMMB mix concrete for curbs on SE Bailey Rd and at divider on Bailey PKWY.
		12-3-24 BR All curb and gutter installed.

Comments: