

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20240452  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Bobby Richest	Partial	Friday, November 22, 2024

Informational:

1	Misc	9-27-24 BR Contractor (ESS) excavated the curb on SE Bailey Rd for new turn lane.
		10-1-24 BR Contractor (ESS) excavated more curb on SE Bailey RD for new turn lane.
		11-21-24 BR Contractor (ESS) framed up curbs on SE Bailey Rd with aggregate compacted and at divider on Bailey PKWY.
		11-22-24 BR Contractor poured 4k KCMMB mix concrete for curbs on SE Bailey Rd and at divider on Bailey PKWY.
		12-3-24 BR All curb and gutter installed.

**Comments:**