

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20216450  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Wednesday, December 04, 2024

Informational:

- |   |      |  |
|---|------|--|
| 1 | Misc | 9-17-24 BR Contractor (ESS) installed 200' of 8" water main at STA. 16+00 - Sta. 17+00, Sta. 9+00 - Sta. 11+00 on line 11, Sta. 4+00 - Sta. 5+13 on line 7, Sta. 6+00 - Sta. 7+00 on line 9. |
|   |      | 9-18-24 BR Contractor (ESS) installed 420' of 8" water main on line 11 from Sta. 11+00 - Sta. 15+00. Also contractor poured backing blocks on all tee's and fire hydrant assembly.           |
|   |      | 12-2-24 BR Contractor (ESS) installed 320' of 8" water main on line 6 from Sta. 3+20 - Sta. 0+00. Also fire hydrant at Sta. 2+03 is installed.   |
|   |      | 12-3-24 BR Contractor (ESS) installed 300' of 8" water main on line 6 from Sta. 3+20 - Sta. 6+00 with fire hydrant assembly installed.   |
|   |      | 12-4-24 BR Contractor (ESS) installed 400' of 8" water main on line 7 from Sta. 0+00 - Sta. 4+87 with fire hydrant assembly installed.   |

**Comments:**