

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235268
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Passed	Wednesday, December 04, 2024

Informational:

1	Misc	9-30-24 BR Contractor (Selby Excavation) installed 130' of 8" water main from Sta. 12+36 - Sta. 11+68 and 1st vault structure installed on water line C.
		10-1-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line C from Sta. 11+68 - Sta. 9+00 with fire hydrant assembly installed.
		10-2-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 9+00 - Sta. 5+00 with fire hydrant installed.
		10-3-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 5+00 - Sta. 2+00 with fire hydrant installed.
		10-8-24 BR Contractor (Selby Excavation) installed 120' of 8" water main on line C from Sta. 2+00 - Sta. 0+50 with backflow vault installed.
		10-21-24 BR Contractor (Selby Excavation) installed 100' of 8" water main on line E from Sta. 0+00 - Sta. 1+00 with backflow vault installed.
		10-22-24 BR Contractor (Selby Excavation) preformed a chlorination/disinfection test on water line A, line G, line B, line C which is a pass.

10-23-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line E from Sta. 1+00 - Sta. 3+00 with fire hydrant at Sta. 2+65 installed.

10-24-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line E from Sta. 3+00 - Sta. 6+58. Also contractor installed 200' f 8" water main on line D from Sta. 0+00 - Sta. 2+00 with fire hydrant installed.

10-25-24 BR Contractor flush water line A, line G, line B, & line C ready for bacteriological test.

12-4-24 BR Water line A, line G, line B, & line C pass bacteriological test and connected and in service.

Comments: